Name of Work : Improvements to Roads and footpaths at Yelahanka New Town 4th Phase, 5th Phase and Industrial areas in Ward No.03 of Yelahanka New Town Sub Division (Package-14), BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bangalore.
Contractor/Agency	:	**: Sri. Lakshmi Narayana Reddy,** Contractor, Bangalore.
Estimate Cost	:	5.90 Crores
Date of Inspection	:	12.10.2021
Status of Bill	:	1st & Final Bill
In the Presence of	:	**Assistant Engineer (Ward No.03** BBMP, Bangalore.
	:	(b) **Mr. Yashas,** Engineer M/s. Civil Aim Consultants and Engineers,Bangalore

PMC Report

Sl.No	Description of the Item		Comments / observations
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No-27,I No-5.33)	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite	:	Work done up to the billed quantity and Quality is satisfactory
4	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending,hooking, placing in position	:	Work done up to the billed quantity and Quality is satisfactory
5	Providing and laying plain/reinforced cement concrete for side drains using M30 nominal mix concrete with OPC @ 300 kgs. With 20mm and sown size	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL AIM CONSULTANTS & ENGINEERS BANGALORE

6	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including	:	Work done up to the billed quantity and Quality is satisfactory
7	KSRB 5-8.2 : Providing two line dressing to granite stone slab / granite stone masonry as per specifications. KBS 5.1.13 (P.No.26, I.No.5.18)	:	Work done up to the billed quantity and Quality is satisfactory
8	Providing and fixing RCC precast cover slab of 250mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively 400mm	:	Work done up to the billed quantity and Quality is satisfactory
10	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces with materials	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and loading in	:	Work done up to the billed quantity and Quality is satisfactory
12	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/	:	Work done up to the billed quantity and Quality is satisfactory
13	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam	:	Work done up to the billed quantity and Quality is satisfactory
14	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM	:	Work done up to the billed quantity and Quality is satisfactory
15	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to	:	Work done up to the billed quantity and Quality is satisfactory
16	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading premixed with VG30 grade	:	Work done up to the billed quantity and Quality is satisfactory
17	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black	:	Work done up to the billed quantity and Quality is satisfactory

18	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading premixed with	:	Work done up to the billed quantity and Quality is satisfactory
19	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/	:	Work done up to the billed quantity and Quality is satisfactory
20	KSRRB M800-35. Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS/Acrylonitrile	:	Work done up to the billed quantity and Quality is satisfactory
21	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal	:	Work done up to the billed quantity and Quality is satisfactory
22	KSRB 5-14 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density	:	Work done up to the billed quantity and Quality is satisfactory
23	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, 60mm thick using cement and course sand for manufacture of blocks	:	Work done up to the billed quantity and Quality is satisfactory
24	Supply and fixing of Retro Reflective Single Arrow Road Name Signboard of size 1600mm x 900mm made out of retro reflective sheeting conforming to	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯುಬಿಡಿಎ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜೆ.ಪಿ.ಎ.ಸಿ. ಬೆಂಗಳೂರು-105